COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO MAIN & CROSS ROADA IN KUVEMPU LAYOUT & CHIKKASAN DRA VILLAGE LIMIT, AT MEDRAHALLI IN WARD NO.12, IN SHETTYHALLI SUB DIVISION

2. Sanctioned Estimate No. & Dt : —

3. Head of Account which is Chargeable : P-2654

4. Work Order No. & Dt : EE/DO/SD/102/13-14 dt 27.06.2014

5. Name of Contractor : THE TECHNICAL MANAGER, KRIDL

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1795/13-14 Page No. 179405/2 to 179412/2

8. Check measurement of the Asst. : M.B. No. 179/5/13-14 Page No. 179405/2 to 12/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work : Asst Ex. Engg. Shettihalli Sub Div

10. a) Asst. Engineer : Ravi. N.K.

b) Asst. Exe. Engineer : Ramachandramurthi SM.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
4000000-00	3967315-00.	—	32685-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K. 21/7/14.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಾಲಯದ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ACCOUNTS SUPTD. (

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು